NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2018-19 Date:-26-03-2019

To,
The Executive Engineer,
Dasarahalli Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements of Asphalting At 6th,7th And Others Roads Santhoshnagara in Mallasandra Ward No 13 Shettyhalli Sub Division

Item No	Description of work	Unit	Qty
1	KSRRB 300-49. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by manual means without disturbing the base and stacking	Cum	64.35
2	KSRRB M300-14. Excavation for roadwork in all types of soil by Machanical Means including cutting and loading to tippers,trimming bottom and side slopes, in	Cum	31.90
3	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring	Cum	304.14
4	KSRRB 300-66. Extra for rolling to specification with the use of vibratory roller when earth is at suitable moisture content with desired field density not less than 100% of	Cum	147.93
5	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre	Cum	41.79
6	KSRRB M500-6. Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying	Cum	155.00
7	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and transporting the hot mix to work site, laying to the required grade, level	Sqm	325.56
8	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive	Tn	23.79
9	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VGIO) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler	Cum	1140.00
10	KSRRB M500-19. Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to	Sqm	1900.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Scanned by CamScanner